

**BRUHAT BANGALORE MAHANAGARA PALIKE****MEASUREMENT SHEET****FIRST AND FINAL BILL**

ADDITIONAL WORK TO PRIMARY HEALTH CENTER AT
RAMCHANDRAPURA IN WARD NO 10,
(DODDABOMMASANDRA) VIDYARANYAPURA SUB
DIVISION.

Name of work:

Estimate Cost:

Job Code:

Budget Head:

Agency:

Work Order:

Rs. 18.00 Lakhs

010-20-000082

P3726 Zonal Public Works POW Works

Sri Kumar. N, No. 36, 5th Cross, Dr TCM, Royan Road, Bhakshi
Garden, Bangalore - 560 053.

BBMP/EE/BTP/WO/07/2021-22 D: 15-06-2021.

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. As per the direction of the Engineer Incharge.								
		Cum							
	Quantity Vide Premeasuremet Page no. 01						34.50		
	Quantity Upto 125%						33.70	484.92	16342.00
	Quantity above 125%						0.80	484.92	388.00
2	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.As per the direction of the Engineer Incharge.								
		Cum							
	Quantity Vide Premeasuremet Page no. 02						5.75		
	Quantity Upto 125%						1.78	5510.16	9808.00
	Quantity above 125%						3.97	5913.30	23476.00
3	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications for heights more than 3.50m from ground level. - 0 to 5 mtrs.As per the direction of the Engineer Incharge								
		Sqm							
	Quantity Vide Premeasuremet Page no. 03						35.87		
	Quantity Upto 125%						27.00	432.00	11664.00
	Quantity above 125%						8.87	432.00	3832.00
4	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bhadracharya Nagar Palike

SI No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
5	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts conforming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground Floor level for roof slabs, staircase, lintels, beams, retaining walls, return wall, walls (an thick ness) including attached plasters, columns, pillars, posts, struts, butters, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. As per the direction of the Engineer Incharge.								
		Cum							
	Quantity Vide Premeasuremet Page no. 04						3.46		
	<i>Scutth . NK</i> Quantity Upto 125%						3.46	6593.40	22813.00
6	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted including vibrating, curing, etc for all super Structure works with all lead and Lift etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete with M-25. As per the direction of the Engineer Incharge.								
		Cum							
	Quantity Vide Premeasuremet Page no. 05						3.59	5936.76	21313.00
	<i>Scutth . NK</i>								
7	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.								
		tonne							
	Quantity Vide Premeasuremet Page no. 06						0.70	77451.12	54159.00
	<i>Scutth . NK</i>								
8	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4, as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	Compound Wall								
	For Compound Wall	Sqm	1	14.70		1.50	22.05		
		Sqm	1	14.55		1.60	23.28		
		Sqm	1	34.63		1.35	46.75		
	Pillars								
	For Compound Wall	Sqm	6	0.43		1.50	3.87		
			10	0.40		1.52	6.08		
	Lift Wall								
	Deduction								
	Gate	Sqm	-1	4.10		1.52	-6.23		
	Total						95.80		
	Head room								
	outer wall	Sqm	2	5.80		2.10	24.36		

Sl	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
		Sqm	2	4.70		2.10	19.74		
	Opening	Sqm	-1	2.10		2.10	-4.41		
	Total						39.69		
	Total Executed Quantity						135.49		
	Quantity Upto 125%						75.64	1022.76	77362.00
	Quantity above 125%						59.85	984.96	58950.00

Sunitha .NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
9	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	For Compound Wall	Sqm	1	14.70		1.50	22.05		
		Sqm	1	14.55		1.60	23.28		
		Sqm	1	34.63		1.35	46.75		
	Pillars								
	For Compound Wall	Sqm	6	1.13		1.50	10.17		
		Sqm	10	0.95		1.52	14.44		
	Lift Wall	Sqm	1	1.80		3.32	5.98		
	Deduction								
	Gate	Sqm	-1	4.10		1.50	-6.15		
	Total						116.52		
	Head room								
	Long Wall	Sqm	2	5.80		2.10	24.36		
	Short wall	Sqm	2	4.60		2.10	19.32		
	Deduction								
	Opening	Sqm	-1	2.10		2.10	-4.41		
			-2	1.20		1.50	-3.60		
	Total						35.67		
	Total Executed Quantity						152.19		
	Quantity Upto 125%						75.64	294.84	22302.00
	Quantity above 125%						76.55	294.84	22569.00

Smita . N
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranya Sub Division
Bruhath Bengaluru Mahanagara Palika

SI	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
10	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications, As per the direction of the Engineer Incharge.								
Measurement Taken on									
	Ground Floor								
	Gents toilet	Sqm	1	10.96		3.32	36.37		
	Ladies toilet	Sqm	1	10.48		3.32	34.79		
	lab	Sqm	1	20.09		3.32	66.71		
	dressing room	Sqm	1	20.81		3.32	69.09		
	Doctor Consult room	Sqm	1	14.10		3.32	46.81		
	Waiting area	Sqm	1	11.60		3.32	38.51		
	Stairs wall	Sqm	1	12.7		3.32	42.16		
	Lift wall	Sqm	1	11.00		3.32	36.52		
	Deduction								
	D	Sqm	-1	1.80		2.10	-3.78		
	D2	Sqm	-3	0.90		2.10	-5.67		
	D3	Sqm	-4	0.75		2.10	-6.30		
	W1	Sqm	-7	1.50		1.50	-15.75		
	W2	Sqm	-1	1.65		1.50	-2.48		
	V	Sqm	-4	0.75		0.60	-1.80		
		Sqm	-1	0.85		0.60	-0.51		
	Total Executed Quantity						334.69		
	Quantity Upto 125%						259.10	221.40	57365.00
	Quantity above 125%						75.59	221.40	16736.00

Scuthe . x k
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyananyapura Sub Division

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
11	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all material cost of labour and scaffolding etc.As per the direction of the Engineer Incharge								
Measurement Taken on									
	for Internal plastered	Sqm	1	same as Internal			334.69		
	ceiling	Sqm	1						
	Waiting Area		1	8.50	3.00		25.51		
	dressing room		1	3.00	2.90		8.70		
	Doctor Consult room		1	3.00	2.70		8.10		
	lab		1	3.10	3.66		11.35		
			1	2.11			2.11		
	Staircase below		1	2.85	1.15		3.28		
			1	2.26	1.19		2.69		
			1	4.00	2.06		8.24		
	corridor		1	8.47	0.90		7.58		
	Porch		1	7.46	2.80		20.89		
	Parking		1	58.34			58.34		
	Gents toilet		1	1.70	1.29		2.19		
	Ladies toilet		1	1.37	1.22		1.67		
	Gents toilet		1	1.20	1.29		1.55		
	Ladies toilet		1	1.43	1.22		1.74		
Total Executed Quantity							498.63	84.24	42005.00

Sureth . NK
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
12	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications Extra over Item 15-14.1 for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ceiling	Sqm							
	Waiting Area		1	8.50	3.00		25.51		
	dressing room		1	3.00	2.90		8.70		
	Doctor Consult room		1	3.00	2.70		8.10		
	lab		1	3.10	3.66		11.35		
			1	2.11			2.11		
	Staircase below		1	2.85	1.15		3.28		
			1	2.26	1.19		2.69		
			1	4.00	2.06		8.24		
	corridor		1	8.47	0.90		7.58		
	Porch		1	7.46	2.80		20.89		
	Parking		1	58.34			58.34		
	Gents toilet		1	1.70	1.29		2.19		
	Ladies toilet		1	1.37	1.22		1.67		
	Gents toilet		1	1.20	1.29		1.55		
	Ladies toilet		1	1.43	1.22		1.74		
	Total Executed Quantity						163.94	127.44	20893.00

S. S. S. S.
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

SI No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
13	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 900x900x12mm thick fixed on bed of 12mm thick cement mortar for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc including Cost of all materials mortar labour etc complete as per specification. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Flooring								
	Waiting Area		1	8.50	3.00		25.51		
	dressing room		1	3.00	2.90		8.70		
	Doctor Consult room		1	3.00	2.70		8.10		
	lab		1	3.10	3.66		11.35		
			1	2.11			2.11		
	Staircase below		1	2.85	1.15		3.28		
			1	2.26	1.19		2.69		
			1	4.00	2.06		8.24		
	corridor		1	8.47	0.90		7.58		
	Porch		1	7.46	2.80		20.89		
	Parking		1	58.34			58.34		
	Gents toilet		1	1.70	1.29		2.19		
	Ladies toilet		1	1.37	1.22		1.67		
	Deduction								
	Sump Door		-2	0.80	0.80		-1.28		
	C2'		-1	0.20		0.6	-0.12		
	C3		-1	0.20		0.6	-0.12		
	Total Executed Quantity						159.13	1227.96	195407.00

S. N. K.
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
14	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
	Gents toilet	sqm	1	1.20	1.29		1.55		
	Ladies toilet	sqm	1	1.43	1.22		1.74		
	Total Executed Quantity						3.29	1306.80	4301.00
	Tender Quantity								

Santosh .NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
15	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Skirting								
	Ground Floor								
	Gents toilet	Sqm	1	5.48		2.07	11.34		
		Sqm	2	0.47		0.16	0.15		
		Sqm	1	0.75		0.16	0.12		
	Ladies toilet	Sqm	1	5.24		2.07	10.85		
		Sqm	3	0.75		0.13	0.29		
		Sqm	6	0.40		0.13	0.31		
	lab	Sqm	1	15.07		0.10	1.51		
	dressing room	Sqm	1	20.81		0.10	2.08		
	Doctor Consult room	Sqm	1	14.10		0.10	1.41		
	Waiting area	Sqm	1	12.00		0.10	1.20		
	Stairs wall	Sqm	1	4.40		0.10	0.44		
	Porch	Sqm	1	7.71		0.10	0.77		
	Parking	Sqm	1	2.16		0.30	0.65		
		Sqm	1	13.85		0.10	1.39		
	Deduction								
	D	Sqm	-1	1.80		0.10	-0.18		
	D2	Sqm	-3	0.90		0.10	-0.27		
	D3	Sqm	-4	0.75		2.07	-6.21		
	V	Sqm	-4	0.75		0.40	-1.20		
		Sqm	-1	0.85		0.60	-0.51		
	Total Executed Quantity						24.13	1762.56	42536.00

Sureth . N
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
16	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids, cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, As per the direction of the Engineer Incharge								
	Item not operated								
17	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isophthalic Gelcoat and Isophthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segments, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	D3	m	4	5.70			22.80		
	Total Executed Quantity						22.80	486.0	11081.00

Smita . NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

SI No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
18	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	D2	Sqm	2	0.90		2.10	3.78		
	Total Executed Quantity						2.70	5099.76	13769.00

Smita . NK
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranya Sub Division

19	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) As per the direction of the Engineer Incharge								
Measurement Taken on									
	Head Room								
	D2	Sqm	1	0.9		2.1	1.89		
	Total Executed Quantity						0.90	5104.10	4594.00

Smita . NK
Assistant Engineer
Ward No. 10

Smita . NK
Assistant Executive Engineer
Vidyaranya Sub Division
Bruhat Bengaluru Mahanagara Palika

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
20	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isophthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthophthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not less than 36mmx32mm and also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforcement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confirmation to IS 4020-1994. The finish of shutter will be plain coulor White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters to respective work spot. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	D3	Sqm	4	0.75		2.10	6.30		
	Total Executed Quantity						6.30	4104.0	25855.00

Smith . NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranya Sub Division

21	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	For Door frames								
	D	Sqm	1	7.80	0.15		1.17		
		Sqm	1	7.80	0.13		0.98		
	D2	Sqm	3	6.00	0.10		1.80		
		Sqm	3	6.00	0.08		1.35		
	Total Executed Quantity						5.30	104.76	555.00

Smith . NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranya Sub Division
Bruhath Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
22	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m. shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenoned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality.As per the direction of the Engineer Incharge.								
Measurement Taken on									
	Ground floor								
	W1	Sqm	7	1.50		1.50	15.75		
			1	1.65		1.50	2.48		
	V	Sqm	4	0.75		0.60	1.80		
		Sqm	1	0.85		0.60	0.51		
	Total Executed Quantity						20.54		
	Quantity Limited						20.03	4789.80	95940.00

Senthil . N K
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

23	Providing and fixing Stainless steel staircase railing as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								
24	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
	External Paint								
	Ground Floor								
	Long Wall	Sqm	1	14.47		3.47	50.21		
		Sqm	1	12.60		3.47	43.72		
	Short wall	Sqm	1	7.60		3.47	26.37		
		Sqm	1	4.69		3.47	16.27		
		Sqm	1	3.30		3.47	11.45		

SI	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
	Chejja								
	W1	Sqm	-3	1.80	0.60		-3.24		
		Sqm	-3	3.00		0.10	-0.90		
	D	Sqm	-1	1.80		2.10	-3.78		
	W1	Sqm	-8	1.50		1.50	-18.00		
	V	Sqm	-4	0.75		0.60	-1.80		
	V	Sqm	-1	0.85		0.60	-0.51		
	For Compound Wall								
		Sqm	1	14.70		1.50	22.05		
		Sqm	1	14.55		1.60	23.28		
		Sqm	1	34.63		1.35	46.75		
	Pillars								
	For Compound Wall	Sqm	6	1.13		1.50	10.17		
		Sqm	10	0.95		1.52	14.44		
	Deduction								
	Gate	Sqm	-1	4.10		1.50	-6.15		
	Total Executed Quantity						230.34		
	Quantity Upto 125%						132.49	96.12	12735.00
	Quantity above 125%						97.85	100.44	9828.00

Swilla . N K
Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
25	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	Head Room								
	Long Wall	Sqm	2	5.80		2.10	24.36		
	Short wall	Sqm	2	4.60		2.10	19.32		
	Deduction								
	Opening	Sqm	-1	2.10		2.10	-4.41		
Total Executed Quantity							39.27	100.44	3944.00

Swathi . N K
Assistant Engineer
Ward No. 10

Swathi . N K
Assistant Executive Engineer
Vidyaranya Sub Division

26	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. As per the direction of the Engineer Incharge.								
Measurement Taken on									
	Ground Floor								
	D	Cum	1	7.80	0.10	0.15	0.12		
	D2	Cum	4	5.10	0.10	0.13	0.26		
Total Executed Quantity							0.37	94612.30	35196.00

Swathi . N K
Assistant Engineer
Ward No. 10

Swathi . N K
Assistant Executive Engineer
Vidyaranya Sub Division

27	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground Floor								
	D	Sqm	1	1.80		2.10	3.78		
Total Executed Quantity							3.78	5099.76	19277.00

Swathi . N K
Assistant Engineer
Ward No. 10

Swathi . N K
Assistant Executive Engineer
Vidyaranya Sub Division

Sl	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
28	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
	Ground floor								
	W1	kgs	7			47.25	330.75		
						21kg per sqm $1.5*1.5*21=47.25$			
	W2	kgs	1			51.98	51.98		
						21kg per sqm $1.65*1.5*21=51.98$			
	Total Executed Quantity						382.73		
	Tender Quantity						382.73	7.60	2909.00

Swathi . NK
Assistant Engineer
Ward No. 10

Swathi . NK
Assistant Executive Engineer
Vidyaranya Sub Division

29	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
	Painting for Grill	Sqm	7	1.50		1.50	15.75		
			1	1.65		1.50	2.48		
	Total Executed Quantity						18.23		
	Quantity Limited						18.23	102.60	1870.00

Swathi . NK
Assistant Engineer
Ward No. 10

Swathi . NK
Assistant Executive Engineer
Vidyaranya Sub Division

Bruhath Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
30	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								
31	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, column pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								
32	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								
33	Providing 20mm square M.S footrest and fixing in manhole Nos 232.00 with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications. As per the direction of the Engineer Incharge								
	Item not operated								
34	Conveying the excavated earth, debris etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. As per the direction of the Engineer Incharge								
		Cum							
	Quantity Vide Premeasuremet Page no. 07						24.90	67.09	1671.00
35	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acuirements and testing complete as per specifications. For Rain water pipe. do - 110 mm dia.As per the direction of the Engineer Incharge								
		m							
	Quantity Vide Premeasuremet Page no. 08						30.00	468.72	14062.00
36	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acuirements and testing complete as per specifications. For Rain water pipe.do- 160mm dia.As per the direction of the Engineer Incharge								
		m							
	Quantity Vide Premeasuremet Page no. 09						23.00	921.24	21189.00

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
37	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 600x600mm. As per the direction of the Engineer Incharge								
	Quantity Vide Premeasuremet Page no. 10						4.00	9169.20	36677.00
38	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 Litre capacity) as per IS 12701 1996. As per the direction of the Engineer Incharge								
Measurement Taken on									
		Each	1				1.00		
	Total Executed Quantity						1.00	7374.24	7374.00

Smita . NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranya Sub Division
Bengaluru Mahanagara Palike

39	Providing and fixing in position brass bibcock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
		Each	12				12.00		
	Total Executed Quantity						12.00	186.84	2242.00

Smita . NK
Assistant Engineer
Ward No. 10

[Signature]
Assistant Executive Engineer
Vidyaranya Sub Division
Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
40	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
		Each	5				5.00		
		Total Executed Quantity					5.00	152.28	761.00

Smith. N.K.
Assistant Engineer
Ward No. 10

Manjunath
Assistant Executive Engineer
Vidyaranyapura Sub Division
Bruhat Bengaluru Mahanagara Palike

41	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.As per the direction of the Engineer Incharge								
Measurement Taken on									
		Each	2				2.00		
		Total Executed Quantity					2.00	362.88	726.00

Smith. N.K.
Assistant Engineer
Ward No. 10

Manjunath
Assistant Executive Engineer
Vidyaranyapura Sub Division
Bruhat Bengaluru Mahanagara Palike

42	Providing and fixing unplastised PVC connection pipe with brass union 15mm nominal bore 450 mm length of PVC connection including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.As per the direction of the Engineer Incharge								
		Set							
		Quantity Vide Premeasuremet Page no. 11					5.00	285.12	1426.00
		<i>Smith. N.K. At 6/10</i>							
43	Providing and fixing in position 40mm nominal bore non return valve vertical type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. do- 25mm dia.As per the direction of the Engineer Incharge								
		Nos							
		Quantity Vide Premeasuremet Page no. 12					3.00	513.00	1539.00
44	Providing and fixing in position 40mm nominal bore non return valve vertical type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.: do- 32mm dia.As per the direction of the Engineer Incharge								
		Nos							
		Quantity Vide Premeasuremet Page no. 13					3.00	806.76	2420.00
		<i>Smith. N.K. At 6/10</i>							

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
45	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc..) 20mm nominal OD pipes.As per the direction of the Engineer Incharge	m							
	Quantity Vide Premeasuremet Page no. 14						20.00	253.80	5076.00
	<i>Smith. N K AC 10</i>								
46	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc..) 25mm nominal OD pipes.As per the direction of the Engineer Incharge	m							
	Quantity Vide Premeasuremet Page no. 15						22.00	316.44	6962.00
	<i>Smith. N K AC 10</i>								
47	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5sqmm(phase & Netural) & 1X1.0 Sqmm (Earth Wire) FRLSmultistrand PVC insulated ,2x1.5sqmm copper confirming to the GTP With a 6Amps flusg type SP control switch shall be fixed on the existing plastic sheet / gand box .the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet. Short point upto 3m.As per the direction of the Engineer Incharge	Point							
	Quantity Vide Premeasuremet Page no. 16						20.00	200.00	4000.00
	<i>Smith. N K AC 10</i>								
48	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5sqmm(phase & Netural) & 1X1.0 Sqmm (Earth Wire) FRLSmultistrand PVC insulated ,2x1.5sqmm copper confirming to the GTP With a 6Amps flusg type SP control switch shall be fixed on the existing plastic sheet / gand box .the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet. Medium point above 3m - 6m.As per the direction of the Engineer Incharge	Point							
	Quantity Vide Premeasuremet Page no. 17						15.00	275.00	4125.00
	<i>Smith. N K AC 10</i>								
49	Concealed Conduit System - Supplying heavy gague PVC conduit pipe 20/25/32 mm dia 2mm thick confirming to IS 2509 with suitable size bends metal/pvc junction boxes, abhesive paste ets, and running befour concreting and slab. The conduit should de tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fisg wire wherever necessary 19/20mm dia, 2mm thick.As per the direction of the Engineer Incharge	Rm							
	Quantity Vide Premeasuremet Page no. 18						120.00	40.00	4800.00
	<i>Smith. N K AC 10</i>								

Smith. N K AC 10

AC 10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
50	Concealed Conduit System - Supplying heavy gauge PVC conduit pipe 20/25/32 mm dia 2mm thick confirming to IS 2509 with suitable size bends metal/pvc junction boxes, adhesive paste ets, and running before concreting and slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 25mm dia, 2mm thick. As per the direction of the Engineer Incharge								
		Rm							
	Quantity Vide Premeasurement Page no. 19						175.00	53.00	9275.00
51	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 19/20mm dia, 2mm thick. As per the direction of the Engineer Incharge								
		m							
	Quantity Vide Premeasurement Page no. 20						50.00	51.00	2550.00
52	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 25mm dia, 2mm thick. As per the direction of the Engineer Incharge								
		m							
	Quantity Vide Premeasurement Page no. 21						65.00	54.00	3510.00
53	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmil flush mounted after due groove cutting in brick /stone/C.C wall 1 - 3 Way. As per the direction of the Engineer Incharge								
		Each							
	Quantity Vide Premeasurement Page no. 22						18.00	95.00	1710.00
54	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmil flush mounted after due groove cutting in brick /stone/C.C wall 4 - 5 Way. As per the direction of the Engineer Incharge								
		Each							
	Quantity Vide Premeasurement Page no. 23						15.00	105.00	1575.00
55	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 1.5sqmm. As per the direction of the Engineer Incharge								
		Rm							
	Quantity Vide Premeasurement Page no. 24						120.00	20.05	2406.00
56	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1400 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 2.5sqmm. As per the direction of the Engineer Incharge								
		Rm							
	Quantity Vide Premeasurement Page no. 25						195.00	32.00	6240.00

SI	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
57	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 4sqmm.As per the direction of the Engineer Incharge	Rm							
	Quantity Vide Premeasuremet Page no. 26						50.00	45.00	2250.00
58	Supplying and fixing Metal Fan Box with Round Hook .As per the direction of the Engineer Incharge								
Measurement Taken on									
		Nos	8.00				8.00		
	Total Executed Quantity						8.00	85.00	680.00

Smita N L
Assistant Engineer
Ward No. 10

Mesur
Assistant Executive Engineer
Vidyaranyapura Sub Division

E1	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton. As per the direction of the Engineer Incharge	Cum							
	Quantity Vide Premeasuremet Page no. 27						30.88	492.48	15208.00
E2	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses As per the direction of the Engineer Incharge								
Measurement Taken on									
	Galvolume sheet	Sqm	1	6.00	5.20		31.20		
	Total Executed Quantity						31.20	743.04	23183.00

Smita N L
Assistant Engineer
Ward No. 10

Mesur
Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Pal

SI No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
E3	Fabricating, supplying and erecting M.S. Tubular Truss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S angle and welding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification. As per the direction of the Engineer Incharge.								
Measurement Taken on									
	Truss	kgs	From Steel Calculation						
	1.1/2" x 1.1/2" 14 Gauge Square Pipe								
	trusses Tie Beam Main Pipes		5	6.00		60.00			
	Rafters		3	5.30		15.90			
	Vertical		15	1.52		22.80			
						98.70			
					wt	3.23	318.80		
	Total Executed Quantity						318.80	119.88	38218.00

Smith. N.K.
Assistant Engineer
Ward No. 10

meenu
Assistant Executive Engineer
Vidyaranyapura Sub Division

E4	Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. As per the direction of the Engineer Incharge								
		Cum							
	Quantity Vide Premeasurement Page no. 28						3.83	6393.29	24504.00
E5	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerdressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing complete as per specifications. As per the direction of the Engineer Incharge								
		Cum							
	Quantity Vide Premeasurement Page no. 29						19.16	4963.68	95124.00
E6	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications. As per the direction of the Engineer Incharge								
		Cum							
	Quantity Vide Premeasurement Page no. 30						10.76	6485.40	69785.00

Smith. N.K.
A.E. W. 10

meenu
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division

d No. 10

SI	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
E7	Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. As per the direction of the Engineer Incharge								
Measurement Taken on									
	SSM Above Ground	Cum	1	14.7	0.60	0.30	2.65		
		Cum	1	14.55	0.60	0.30	2.62		
		Cum	1	34.63	0.60	0.30	6.23		
Total Executed Quantity							11.50	153.36	1763.00

Swetha .NL
Assistant Engineer
Ward No. 10

Swetha .NL
Assistant Executive Engineer
Vidyaranya Sub Division
Bruhat Bengaluru Mahanagara Palike

E8	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., As per the direction of the Engineer Incharge								
Measurement Taken on									
	Gate	Sqm	1	4.10		2.4	9.84		
Total Executed Quantity							9.84	3252.96	32009.00

Swetha .NL
Assistant Engineer
Ward No. 10

Swetha .NL
Assistant Executive Engineer
Vidyaranya Sub Division
Bruhat Bengaluru Mahanagara Palike

ASSISTANT EXECUTIVE ENGINEER
Vidyaranya Sub Division
Bruhat Bengaluru Mahanagara Palike

Sl No	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
E9	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. As per the direction of the Engineer Incharge								
		Cum							
	Quantity Vide Premeasuremet Page no. 31						9.58	217.08	2080.00
E10	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per Specification.As per the direction of the Engineer Incharge								
Measurement Taken on									
	Landing 1	Sqm	1	1.29	1.24		1.60		
	Landing 2	Sqm	1	1.29	1.25		1.61		
	Treads	Sqm	21	1.20	0.30		7.56		
	Rise	Sqm	23	1.20		0.15	4.14		
	Total Executed Quantity						14.91	4812.48	71764.00
	Total Amount								1480658.00
	18% GST								266518.00
	Grand Total Amount								1747176.00

Scuttle .NR
AEDID

Scuttle .NR
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palika